

**QUARTERLY UPDATE ON BOND ISSUE PROJECTS**  
**May 19, 1999**

<b>Playground Projects</b>					
<b>Park Location</b>	<b>Description</b>	<b>Budget</b>	<b>Expenditures</b>	<b>Vendor</b>	<b>Status</b>
Bergeron	playground equipment	5000	4674	Park Structures	completed
Berman	playground equipment	35000	33250	Park Structures	installation begins 5/24/99
Gessner	playground equipment	20000	0		awaiting school board action*
Ivanhoe	playground canopy & surfacing	15000	12256	Contract Connections	to be installed by 6/11/99
Lange	playground equipment	20000	19297	Hunter Knepshield	completed
Oak Hill	playground equipment	35000	0	Contract Connections	quote pending
Orange	playground equipment	35000	0		design/review
Pine Park I	playground equipment	20000	17986	Pete Jeffrey	design/review
Pine Park II	playground equipment	20000	0	Pete Jeffrey	design/review
Potter Park	playground equipment	20000	15349	Hunter Knepshield	installation begins 6/18/99
Reflections	playground equipment	35000	28899	Contract Connections	to be installed by 6/11/99
Reflections	playground curbing	4000	3000	Doug Amos	completed
Shenandoah	playground equipment	35000	4926	Hunter Knepshield	partial/ordered
Shenandoah	tot lot lighting	15000	0		design/review
Waterford	playground equipment	10000	9499	Pete Jeffrey	to be installed by 6/11/99
Waterford	playground curbing	6200	0		on hold until equip installed
Waverly	playground curbing	7200	3000	Doug Amos	completed
<b>Bond Shelters &amp; Park Equipment/Improvements</b>					
<b>Park Location</b>	<b>Description</b>	<b>Budget</b>	<b>Expenditures</b>	<b>Vendor</b>	<b>Status</b>
Bergeron	bleacher foot planks	11500	11500	Southern Park	completed
Bergeron	drainage/fencing	9900	0		design/review
Berman	fencing, landscaping, demolish paddleball court	14500	0		design/review
Driftwood	shelter	20000	9888	Contract Connections	to be installed by 6/11/99
Driftwood	parking lot resurface & contingency	8300	6300	Charlie Frymyer Paving	design/review
Driftwood	trees & tables	20000	0		design/review
Gessner	dugout roofs, lighting & contingency	79800	0		awaiting school board action*
Ivanhoe	drainage, landscaping, contingency	11300	0		design/review
Linear	landscaping, irrigation, paths, shelters	495700	0		design/review
Nova H.S.	field lighting	259900	0		awaiting school board action*

**QUARTERLY UPDATE ON BOND ISSUE PROJECTS**  
**May 19, 1999**

<b>Bond Shelters &amp; Park Equipment/Improvements</b>					
<b>Park Location</b>	<b>Description</b>	<b>Budget</b>	<b>Expenditures</b>	<b>Vendor</b>	<b>Status</b>
Oak Hill	wash rack, sign	6000	0		design/review
Orange Park	a/c, trees, lighting	22000	0		bids due back
Pine Island	surveying**		5225	McLaughlin	ongoing
Pine Island	loading, hauling, disposal**		43440	Tupler Trucking/Norac	ongoing
Pine Island	pathways**		14573	Doug Amos	ongoing
Pine Island	soccer field lighting**		41977	Florida Electric/accord	completed
Pine Island	selection of architect for building	2500000	0		on going
Pine Island	Request for Proposal being reviewed	5232600	0		design/review
Potter Park	2 lighted basketball courts, shade trees	84300	0		design/review with PAL
Reflections	shelter	25000	20236	Contract Connections	to be installed by 6/11/99
Reflections	landscaping	2500	0		design/review
Reflections	drainage, contingency	34700	6150	Hughes Supply	ordered
Shenandoah	benches	2000	0		design/review
Shenandoah	shelter, contingency	200200	0		design/review
Shenandoah	lighted in line hockey, contingency	225000	0		design/review
Shenandoah	landscaping	1000	0		quote pending
Veterans	landscaping	1500	0		quote pending
Waterford	conversion of courts, contingency	57000	0		design/review
Waterford	expand parking lot	37000	0		design/review
Waterford	irrigation, landscaping	12000	0		quote pending
Waverly	picnic tables, benches, shelter	55000	0	Contract Connections	quote pending
Waverly	racquetball court, contingency	34600	0		design/review
Western H.S.	baseball field lighting, contingency	97800	0		design/review
<b>Land Acquisition</b>		2000000	0		design/review
<b>TOTAL</b>		<b>11898500</b>	<b>311425</b>		
*Our attorney has reviewed the proposed school board lease and his comments have been sent back to the school board.					
**Pine Island projects were not listed as a separate line item in bond issue-included in other identified facilities.					