-DEVELOPMENT SERVICES DEPARTMENT BUILDING DIVISION

PHONE: 954.797.1111 • FAX: 954.797.1086 • WWW.DAVIE-FL.GOV

MOBILE HOME CHECKLIST

 * We require 3 sets of plans/surveys Packaged and stapled together and 2 copies of applications and all other forms being submitted for this permit

| Required | | | | | |
|---|--|--|--|--|--|
| Print out fron | n the Broward County Property Appraisers Office (WWW.BCPA.NET) | | | | |
| PROOF OF | OWNERSHIP (Deed or current Tax Bill or Attach Lease Information) | | | | |
| Zoning | Surveys must show all easements and encumbrances. Work being done must be high lighted and have setbacks labeled. Gate locations must be shown | | | | |
| Engineering | (Slab Provide drainage cross sections from top of slab to property lines include all dimensions, elevations and slopes show all views.) (Provide cross section of swale; must be a minimum of 3" in right away for drainage) Show utility easements on plans Provide proposed F.F.E for unit Provide B.F.E on plans Provide Lowest Machinery elevations (each AC unit) | | | | |
| Structural | 3 Plans (Sealed by Architect/Struct Engineer) Mobile Home Forms (see attached) State sewer or septic on application | | | | |
| Electrical | application | | | | |
| Plumbing | application | | | | |
| Mechanical | application | | | | |
| NOTORIZE Contractors - Comp and G | building permit application - Please note Plbg, Elect, Mech, are separate applications. ED SIGNATURE ON APPLICATIONS - A copy of all applicable licenses (Competency & Occupational) Insurance certificates for Workman's eneral Liability | | | | |
| Certificate of Davie Impact Police Impact - Fire Rescue | | | | | |
| | _Contractors Signature | | | | |
| | Owner signature required if applying for an owner builder permit | | | | |

Mobile Home Installers Affidavit

Florida Administration Code 15C-2.0073 No Person may perform a manufactured home installation unless licensed by the department pursuant to Florida statute section 320.8249, regardless of whether that person holds a local installer's license or any other local or state license.

| 1,Lic | ense No | | | |
|--|--------------------|------|--|--|
| Please type or print | | | | |
| do hereby state that the installation of the manuf | factured home at: | | | |
| | | | | |
| Address of job site | | | | |
| | | | | |
| Will be done under my supervision. | Signature | | | |
| | | | | |
| Sworn to and subscribed before me this | day of | 2000 | | |
| | | | | |
| Mataur Dublia | | | | |
| Notary Public:, My Co | ommission Expires: | Date | | |
| | | | | |
| Personally Known: | | | | |
| Croonary Known. | | | | |
| | | | | |
| Produce Valid Identification: | | | | |
| | | | | |
| | | | | |
| Stamp or seal | | | | |

DEVELOPMENT SERVICES DEPARTMENT BUILDING DIVISION

PHONE: 954.797.1111 • FAX: 954.797.1086 • WWW.DAVIE-FL.GOV

Manufactured Home Installation

| Applicant | Permit N | Permit Number | | | |
|---|-----------------------|---------------------|--------|-------------------|--|
| Address | Name of | | | | |
| License Number | Installation | Installation Decal# | | | |
| Manufacturer's name | Sen | rial # | | | |
| Roof Zone | Wi | nd Zone | | | |
| Number of Sections | Width Le | ngth | Year | | |
| Installation Standard Used: (Check One) M | anufactures Manua | al 15C-1 | | | |
| Site Preparation: Debris and Organic Material Removal | Co | mpacted Fill | | | |
| Water Drainage: Natural_ | Swale | Pad | 0 | Other | |
| Foundation: Load Bearing Soil Capacity | or Assumed | 1000 PSF | | | |
| Footing Type: Poured In Place | | Portable | S | ize and Thickness | |
| I-Beam or Main rail Piers: Single Tiered | Double I | nterlocked | | | |
| Size of Piers | Placement O | /C | | | |
| Perimeter Pier Blocking: Size | Placement O | /C | | | |
| Ridge Beam Support Blocking: Size | Number | Locati | ion(s) | | |
| Ridge Beam Support Footer: Size | Number | Locati | ion(s) | | |
| Centerline Blocking: Number Size | Location(s) _ | | | | |
| Special Pier Blocking Required: (Fireplace | Bay Window, Etc | .) | Yes | No | |
| Mating of Multiple Units: Mating Gasket_ | | Type Used | | | |
| * * | SpacingSpacingSpacing | O/C O/C O/C | | | |
| Anchors: Type 3150 Working Load | 4000 Workin | g Load | | | |
| Height of Unit: (Top of Foundation or Foot | er to Bottom of Fra | ame) | | | |
| Number of Frame Ties: Spacing | O/C A | ngle of Strap | Deg | grees | |
| Number of Over Roof Ties: (Required) | | | | | |
| Number of Sidewall Anchors Zo | one II | Zone III | | | |
| Number of Centerline Anchors Nu | ımber of Stabilizer | Devices | _ | | |
| Vents Required for Underninning (1SF/150 | SF of Floor Area) | Number | | | |

Torque Test Affidavit

| I, | | _, Have personally perform | ed the Torque Tes | at the following property loca |
|-------------------------------|--------------------|---|-------------------|-----------------------------------|
| Address | | | | Property Owner |
| I have made the following do | etermination as fo | follows: | | |
| Torque Value:I | nch pounds | FT. Anchors | | |
| Signature | | License number | Date | |
| I,location: | | netrometer Test A _, have personally performe | | er test at the following property |
| Address | 3 | | | Property Owner |
| I have made the following do | etermination: | | | |
| Soil load bearing capacity: _ | | , Or assumed 1000 PSF_ | | |
| Signature | , | License number | Date | |