

# **TOWN OF DAVIE**

## **TOWN COUNCIL AGENDA REPORT**

**TO:** Mayor and Councilmembers

**FROM/PHONE:** Larry A. Peters, P.E., Town Engineer / (954)797-1113

**SUBJECT:** Resolution

**AFFECTED DISTRICT:** District 3

**TITLE OF AGENDA ITEM:**

A RESOLUTION OF THE TOWN OF DAVIE, FLORIDA, AUTHORIZING THE APPROVAL AND EXECUTION OF CHANGE ORDER NO. 2 FOR S.W. 23<sup>rd</sup> STREET ROADWAY IMPROVEMENTS.

**REPORT IN BRIEF:**

Installation of the S.W. 23<sup>rd</sup> Street pavement and driveway modifications required the installation of one additional driveway modification, including sod, due to construction of a new home after the original plans were issued. Also field modifications due to interference from previously unknown utilities located in the drainage corridor (Change Order No. 1) required adjustment of elevation to final grade for Catchbasin No. 7. Additional funding is required to accommodate the required changes.

**PREVIOUS ACTIONS:**

N/A

**CONCURRENCES:**

Bid Specification Committee  
Craven Thompson and Associates (Design Engineers)

**FISCAL IMPACT:**

Has request been budgeted? yes

If yes, expected cost: \$8,266.90

Account Name: Capital Outlay/Drainage Projects

**RECOMMENDATION(S):**

Approval of the Resolution

**Attachment(s):**

Resolution

Change Order No. 2 - Revised (ATTACHMENT A)

Change Order No. 2 - Revised – Explanation of Signature Dates (ATTACHMENT B)

RESOLUTION \_\_\_\_\_

A RESOLUTION OF THE TOWN OF DAVIE, FLORIDA, AUTHORIZING THE APPROVAL AND EXECUTION OF CHANGE ORDER NO. 2 FOR S.W. 23<sup>rd</sup> STREET ROADWAY IMPROVEMENTS.

WHEREAS, the Town Council of the Town of Davie accepted the bid for S.W. 23<sup>rd</sup> Street Paving and Drainage on July 18, 2002, by Resolution No. R-2002-171; and

WHEREAS, an additional driveway modification was required due to additional homesite construction after issuance of the construction plans; and drainage catchbasin rim elevation changes were required as a result of the drainage pipe relocation approved under Change Order No. 1, additional funding is required to complete the project; and

WHEREAS, Change Order No. 2 has been completed by the Contractor and offered to the Town for consideration and acceptance; and

WHEREAS, the Engineering Division of the Development Services Department recommends approval of the attached Change Order No. 2.

NOW, THEREFORE, BE IT RESOLVED BY THE TOWN COUNCIL OF THE TOWN OF DAVIE, FLORIDA.

SECTION 1. The Town Council of the Town of Davie hereby authorizes the appropriate Town Official to execute the attached Change Order No. 2 increasing the total Contract Sum from \$225,776.15 to a new total Contract Sum of \$234,043.05 and authorizes the expenditure from the Capital Outlay/Drainage Projects account.

SECTION 2. This resolution shall take effect immediately upon its passage and adoption.

PASSED AND ADOPTED THIS \_\_\_\_\_ DAY OF \_\_\_\_\_, 2003.

ATTEST:

\_\_\_\_\_  
MAYOR/COUNCILMEMBER

\_\_\_\_\_  
TOWN CLERK

APPROVED THIS \_\_\_\_\_ DAY OF \_\_\_\_\_, 2003.



ATTACHMENT A  
Change Order No. 2 – Revised

**CHANGE ORDER**

OWNER	<input type="checkbox"/>
ARCHITECT	<input type="checkbox"/>
CONTRACTOR	<input type="checkbox"/>
FIELD	<input type="checkbox"/>
OTHER	<input type="checkbox"/>



PROJECT:	DAVIE #B-02-68 ROADWAY IMPROVEMENTS SW 23 STREET DAVIE, FLORIDA	CHANGE ORDER NUMBER: <i>REVISED</i>	2
		DATE:	02/21/2003
		PROJECT #s:	2521/ B-02-68
TO CONTRACTOR:		CONTRACT DATE:	05/07/2002
	CHARLIE FRYMYER PAVING, INC. 201 N.W. 20th AVE. FORT LAUDERDALE, FL 33311	CONTRACT FOR:	PAVING AND DRAINAGE

The Contract is changed as follows:

2-1 Raise CB #7, 9" per Carlos of CTA=\$550  
2-2 Add'l Driveway concrete work, 191SY@\$37.50 per SY=\$7,162.50  
2-3 Add'l Sod for driveway area, 19' x 153'= 112 SY@\$4.95=\$554.40

The original contract amount was .....	\$206,801.15
Net change by previously authorized change orders .....	\$18,975.00
The contract amount prior to this change order was .....	\$225,776.15
The contract amount will be (increased)(decreased)(unchanged) by this change order in the amount of .....	\$8,266.90
The new contract amount including the change order will be .....	\$234,043.05
The contract time will be (increased)(decreased)(unchanged) by .....	0 days.
The new date of completion as of the date of this change order therefore is .....	Unchanged

**Not valid until signed by all parties below.**

GRAVEN, THOMPSON & ASSO	CHARLIE FRYMYER PAVING, INC.	TOWN OF DAVIE
ARCHITECT	CONTRACTOR	OWNER
3583 NW 53rd STREET	201 N.W. 20th AVE.	6591 ORANGE DRIVE
ADDRESS	ADDRESS	ADDRESS
FORT LAUDERDALE, FL 33309	FORT LAUDERDALE, FL 33311	DAVIE, FL 33314
BY 	BY 	BY _____
DATE <i>2/20/03</i>	DATE <i>2/21/03</i>	DATE _____

*OK*  
*5/5/03*

ATTACHMENT B  
Change Order No. 2 - Revised  
Explanation of Signature Dates

Page 1 of 1

Subj: Re: SW 23 St. / CO#2  
Date: 5/5/2003 4:12:17 PM Eastern Daylight Time  
From: STEPHENDESTINY  
To: Don\_Haumann@davie-fl.gov

**ORIGINAL**

DON,

Scriviners error, the correct date is 3/21/03, and that would be the date of signature on the revised #2 CO.

I made the addition to the original CO #2 because you did not want an additional CO ie #3 to be processed so the add'l sod work was added to #2 CO and marked "revised" in order to comply with your request that there not be a separate CO which you would have had to process.

If any further explanatrin is nedded advise me accordingly.

STEVE

*Steve M. Haumann*  
*Contract Administrator*  
*5-5-03*

**ORIGINAL**

RECEIVED  
MAY 06 2003  
TOWN OF DAVIE  
ENGINEERING

Monday, May 05, 2003 America Online: STEPHENDESTINY